


ACC WEEKLY PROGRESS 05/07/19



A1

- Public Space finishes in progress
- Okland Punch List In Progress
- Corridor Finishes in Progress



A2

- Oakland Punch List In progress
- OA Punch In progress
- Corridor Finishes in progress



B

- Final Punch In progress levels 1-4



C

- Kitchen mounted equipment Complete
- Soffit Drywall in progress level 6
- Paint In Progress Level 5
- Public space drywall in progress



Exterior



Sitework

- East Courtyard Landscape in progress
- West Courtyard Hardscape in progress
- West Parking Lot Paving Complete
- North Lot Curbing in Progress
- Park Hardscape Complete

